G. R. S. 59]

GPB—15,000—20 12 1.

GENERAL AND REVENUE SECRETARIAT.

1895-6
~~191~~ .
(Mr Wilson)

File No. 210

Serial Nos.

Papers Filed.

*Month*_____

SUBJECT.

Repairs to the kitchen of the Sri Ranganathaswami temple at Srirangapatna

PREVIOUS REFERENCES.	LATER REFERENCES.

V R

N° 471 dt 15-10-95

Inf 138-92

Enc-1.

Mudgrai

Order —

The estimate prepared by Mr. S. Narayana Rao, Supervisor Public Works Deptt. for Rs. 1004/ to repair the kitchen of the Sree Ranganatha Swami temple at Srirangapatam is sanctioned, the charge being met from the State grant of Rs. 15000/ sanctioned in Govt. Pro: No. 749 dated 23-th Feby. 95 M.F. 103-97 for the repairs of Mudgrai institutions in the Province for the year 1895-96.

2. The amount sanctioned in the foregoing para will be paid on presentation to the Comptroller of a bill

bill duly signed by the
Manager Supply.

Secretary
6.7.

To the Comptroller to
the Govt of Mysore
with a copy of the
abstract estimate.

Copy to Mr. S. Narasimha Rao Supervisor
D.O.W. for information
with reference to his D.O
dated 22nd Sept 1952.

By order

Secretary.
6.7.

Estimate of the Probable Cost of repairing the Mudavalli of Ranganatha Swamy's Temple at Srirangapatam

Details of Work	No	Dimensions L	B	D	Contents	Total
Dismantling						
"Removing the roots over the roof	1	26	10	2	520	
Fire Wall at the rear of Kitchen	1	35	1½	8	420	
Side Wall Ventilator of Kitchen	1	9	1½	3	41	
Removing the fallen portion of the Wall inside the Kitchen	1	33	1½	9	446	
Total Dismantling					Cft	1427
Dismantling and completely removing the old roof kitchen with covering slabs &c	1	35	15		Sqr 5·25 or Lump Rupees	150
Refilling the Dismantled portion of the roof with Concreat, 2 Courses of Flakes and Chunam Plaster	1	26	10		260	
Total					Sqr	260
Roofing with 1 Course of Flakes & 1 Coat of Chunam plaster for the Cracked portion which is leaking	1	28	28		784	Sqr 7·84
Earth Work — excavating foundation of the Well inside the Kitchen	1	33	2½	3	248	2·48

Brick in Chunam

Rebuilding the wall at the rear of Kitchen	1	35	1½	8	420
Do Do	1	9	1½	3	41
Filling foundation of the Wall inside the Kitchen	1	33	2	3	19
Superstructure Do	1	33	1½	9	446
Total					110

Deductions

Door	1	4	1½	6	36
Windows	2	3	1½	4	36
Total D					72

Balance B 0 in 6

Plastering With Chunam

Walls at the rear of	2	9	3		54
Do - inside Do.	2	33	9		594
Total					64

Deduction

Door	1	4	6		24
Windows	2	3	4		24
Total D					4

Balance Plas With

Teak wood Works

Battened Shutters for the Existing Windows	6	6	2		72
New Windows for the Kitchen	2	3	4		24
Total					

Removing & replacing the Slabstone of the floor of Kitchen	1	42	33		1386	
Total					Sy	1386
Concreating the floor of Kitchen beneath the Slabstone	1	42	33	½	693	
Over the Kitchen in place of roots removed	1	26	10	2	520	
Total					Cft	1213

P. J. O. for Architect

office 95-6

Abstract

No 27

Items of work	Per	Rate Rs.	as.	p.	Quantity	Cost Rs.
Dismantling	cft	-	-	9	1427	134
nantling and completly removing the old roof of kitchen with Slabs &c--.	Sqr or				5·25 Rupees	150.
Refilling the dismantled portion of roof with Concrete 2 C flat tiles and Chunam a		10	-	-	2·60	26
Roofing with 1 coun flat tiles (Chunam Plaster for the of the roof which is flat--	Sqr	6	-	-	7·84	47
Earth Work	cft	-	2	6	248	39.
Brick in Chunam M	cft	-	3	-	1033	194
Plastering with Chunam	Sqr	2	8	-	6·00	15
Teak wood Work Shutter	No.	1	-	-	72	72
Do Window		1	4	-	24	30
Removing and refixing the Slab Stone of the floor of Kitchen	Sqr	9	4	-	13·86	126
Concreading ~~the roof with tiles~~			2	3	1213	171

Assessed

J

Inspection Fees 2-11-0-5

C

Asst Engineer D.P.W

A. Ramakrishna Rao
Volunteer No 2 D.
Vayamangala

D. C.

I am in receipt of your note of the 16th Inst. and the measurement & list of works done to the Kitchen of Sri Ranganada swamy Temple at Srirangapatam.

The sanctioned estimate is for Rs 1004 only; and though the additional improvements have since been ordered yet no payments therefor could be made without a formal record of Govt sanction to a Supplemental Estimate for those additional works; the

the measurement list
for Rs 1256-12-0, you
have now sent is, therefore,
returned.

Please, therefore, prepare
and send me a completion
bill for the works executed
to the value of Rs 1004
only as per estimate
originally sanctioned,
this bill will be at
once passed for payment.
As regards all additional
works subsequently ordered,
kindly let me have a
Supplemental Estimate
therefor for formal
sanction of Govt; a
separate measurement
list for all the additional
works may also be

be prepared and forwarded to this office for — payment.

Yours.

Fair Copy

Copied and handed to Veerabhadriah — Contractor.

25/8/96.

MUZARAI.

(General Serial No. 30.)

1896.

From /

To The Comptroller—

Dated 18th

Despatched Septr 96—

Received

Enclosures No. 2

General No. 405

Muzarai F. No. 138 92

Govt Pro: No 471 Muzj 138-92
15th October 1895 Sanctioning
an estimate amounting
to Rs 1004/- for repairing
the Kitchen of the Shree
Ranganathaswamy
Temple at Sreerangapatna

—u—

With reference to the
above, [illegible]

Mysore Govt. Central Press, Bangalore.—26-9-93-1 000.

to forward
bill for Rs 1003-5-
being the actual
of work done to the
aforesaid temple and to
request that the same
may be audited and
returned to this office
for payment early.

2. A Copy of the measurement
list on which the bill
is based is also
forwarded.

By order

Asst

Do	4	1½	.	6	36								
Ventilator	2	5½	.	1½	16								
Total deductions					264	264.							
Balance plastering						13.44	Sqr	2	8	.	33	9	7
Removing and refixing the flooring slabs with concrete													
Kitchen floor	1	40½	.	24	972								
Do	1	32	.	8	256								
Do	1	6	.	6	36								
Total					1264	1264	Sqr	9	.	.	113	12	2
Concreting the floor of Kitchen													
Below slabs	1	40½	24	½	486								
Do	1	32	8	½	128								
Over the Kitchen in place of posts removed	1	26	10	2	520								
Total Concrete					1134	1134	Cft	.	2	3	159	4	6
Roofing with two courses of flat tiles and chunam plastering													
At Top	1	27½	.	37	1018								
Do	1	11½	.	12	138								
Do	1	10¼	.	7	72								
Total					1228	1228							
Carried over											1158	5	3

and Completely levelling												
roof of Kitchen walls and covering slabs												
Stone slabs of the roof	1	24	1	10½	252	252	Cft	.	3	6	55	2
Do beams	1	24	1½	1	36							
Do pillers	3	1½	1½	8	54							
Do Sowdapitty slabs	2	22½	1	13½	607							
Total					697	697	Cft	.	3	.	130	11
Brick in mortar												
Basement with foundation												
Front wall	1	31½	1 7/8	3	177							
Superstructure. Front wall	1	23	1½	8¾	302							
Wing wall	1	8¾	1½	8¾	115							
Screen wall	1	15	1⅛	6	101							
Parapet wall	1	36	1⅛	2½	101							
Wall below Ventilator	1	9½	1⅛	4	43							
Total brick work					839	839						
Deductions												
For windows	2	4¾	1½	5	71							
For door	1	7	1½	7¼	76							
Pillars	6	1¼	1¼	8½	64							
Do	2	1¼	1¼	6	19							
Ventilator	1	5½	1½	2	16							
Total deduction					246	246						
Balance						593	593	Cft	3		111	
							Chunam					

Mysore Department

Mysore District

Measurements of work done by O: M Varabhadrya to the Madapalli of Rangaswamy's temple at Seringapatam taken on the 3rd August 1896

Detail of work	Nos.	Dimensions Length	Breadth	Depth	Contents	Total	Per	Rate	Cost
Dismantling									
Removing the posts over the roof	1	26	2½	1½	97				
Do	1	30	1½	1½	67				
Do	1	20	2	1½	60				
Do	1	8	2	1½	24				
Removing the fallen portion of the wall	1	32½	4	13½	1755				
Do pier of Kitchen	1	7	1½	9¼	97				
Do	1	7	1½	8	84				
Do over	1	24	3½	3	252				
Do roof for the leakage	1	32	1	1	32				
Do Stone square block in the centre	1	7½	8	1¼	75				
side wall of Ventilator	1	6½	1½	3	29				
Do cumbre over roof	1	24	14	1	336				
Do Earth do	1	24	14	1	336				
					3201	3211	Cft	9	15 7 1

Brought forward										449	1.
Earthwork Excavating foundation											
Front wall	1	31½	2½	4½	354						
Total					354	15	cyds	.	3.	2	7.
Chimney plastering											
Newly built wall in front	2	23	.	8¾	402						
Do wing wall	2	8¾	.	8¾	153						
Do screen wall	2	15	.	7½	225						
Repairs to old wall	1	7½	.	3¼	24						
All round raised plat form	1	44	.	2	88						
Oven	1	7	.	4	28						
Basement outside	1	28½	.	1¼	36						
Repairs to roof	2	10	.	2½	50						
Parapets	1	36	.	3½	126						
Wall below Ventilators at top	2	9½	.	4	76						
Petty repairs Lump					4.00						
Total plastering					16.08	1608					
Deductions											
For windows	2	4¾	.	5	47						
Door	2	4	.	7¼	101						
Pillars	6	1½	.	8÷	64						

Brought forward										458	5	3
do roofing					1228	1228						
Deductions												
For ~~ventilator~~ Ventilator	2	8½	.	4	68							
~~For~~ roof where the ports removed as per abstract					260							
Total					328	328						
Balance						900	sqr	10	. -	90	.	.
Teak wood windows with one coat iron bars and strong frames and battened shutters												
Windows	2	4	.	4¼	34							
Total					34	34	sft	2	.	68	.	-
(Removing and refixing)												
Teak wood shutters to Ventilators												
At top	4	6	.	2¼	54							
Do	2	5½	.	1¾	19							
Total					73	73	sft	1	.	73	.	
Relaying the dismantled portion of terrace												
Concrete and 2 courses of flat tiles	-											
At top	1	26	.	2½	65							
Do	1	30	.	2½	75							
Total	-				140	140	sqr	10	. .	14	-	-

| | | |

Mus A.]

The Government of Ceylon ..... Dr.

Particulars.	Amount.	Remarks.
The amount of actual expenditure incurred in repairing the Kitchen of the Sri-Ranganathaswamy Temple at Sreerangapatam -	1003 53	The amount to be met from the State Grant of Rs 1500 Sanctioned in Govt Pro No 4 Mus 7 105-9 dated 25th February 1895, for the repairs of Muzrai Institutions in the Province for the Yr 1895-96 - Vide Govt Pro No 471 Mus 7 138-9 dated 15th October 1895.

To be made payable at the State Huzur Treasury). Rupees one thousand and three, annas five and pies three only.

Mus. Superintt Office
D. 17th September 1896

Gen. Serial No. 30.]

189

MUZARAI.

for reference.

From DC.

To C. Suria Narayana Rao Esq.
Supervisor D.P.W.

Dated Nagamangala

Despatched

Received

Enclosures No.

General No.
Muzarai F. No.

~~Chief Secretary.~~

8/9

8/9/96

Your note of the 27th ultimo, regarding the repairs of the kitchen of the Sri Ranganatha Swami temple at Sriranagapatam.

It is not understood if the Measurement List for Rs 1003-5-3, forwarded therewith is a Completion Bill for all the works executed as per Estimate for

for Rs 1004 sanctioned
in Govt Proc No 471
Mun 7 138
dated 15th Oct 95. On
comparing the works
provided in the Estimate
with those executed, it
is observed that these
are far wide of one
another as regards
"Quantities of work".
Further, the rates charged for "Teak wood
works (windows)," & "Earth-
work" ~~and "Dismantling~~
~~and completely removing~~
~~the old roof of Kitchen~~
are higher than those
provided for by you in
the sanctioned Estimate.
These differences require
explanation before the
Measurement Lists
sent by you could be
passed for payment.
I ~~therefore~~ return all the enclosures
to your note under
reply

మీ సుందరనిందాస్తి నదములచిం
యిసుంచరించేందేంతుంటరవరకు
ఇలాంటి కైఫీలిచ్చి -

శ్రీరంగశిష్టుదళ్ళాయవరంగనాంధ్రస్థా
యిదీలవస్తినదంచీలిఖితాంపులగాంచికేం
ప్రాప్తించివిలగభద్రత్తిళ్ళుగ్రాలుశరణిశ్రీ
ష్టు రశీలిచి -

శ్రీరంగశిష్టుగుండదశ్రీరంగనాంధ్రస్థా
యిదీలవస్తినశ్రీశీలిదలుతిగుసునేంచీలి
ఏవంటిద బాంశేలుబరిలశివిష్టు లు
సునంశి 1003-5-3 వందుగిలివరదమూ
రుతులాలు అగ్రీదులతలోఇలాంచలశ్రీగే
శయంచంగి ఇలాంచుఇజానేయల్లి
ఇలాంశేగదుకొంళ్ళువంశీనఇలాంచాంగిరు
వ 17-9-96నేఇరశ్యం బిల్లునన్నవశ్రీ